

Winston-Salem/Forsyth County Board of Education

Building and Grounds Committee

Minutes

8-13-2019

4:30 pm

Education Building Room 223

Committee Members Present:

Leah Crowley-Chair
Barbara Burke
Lida Calvert-Hayes-Vice Chair
Dana Caudill Jones

Board Members Present:

Deanna Kaplan
Malishai Woodbury
Leah Crowley
Elisabeth Motsinger

Executive Cabinet Members:

Kenneth Simington
Donna Cannon
Tricia Gainey
Rusty Hall
Alex Hoskins
Dionne Jenkins
Andy Kraft
Karen Roseboro
Kevin Sherrill
Darrell Walker

Committee Recorder: Sheila Simpson

**I. Call to Order by
Leah Crowley @ 5:16pm**

Leah Crowley,
Chair

II. Discussion Items

a. Konnoak ES Update

A Temporary Certificate of Occupancy has been issued (8/12/19); it will probably be January before the actual Certificate of Occupancy will be issued.

Mrs. Lida Calvert-Hayes-inquired about how we were doing on the budget for this project.

Mr. Colon Moore told her we are within budget so far.

Mrs. Calvert-Hayes inquired about who the GC was because there had been some concern initially.

Mr. Moore told her Holden and they were pleased with them.

Technology-Spectrum is live. By next week all phones & network should be fully live

Ribbon cutting 8/22/19 @ 5:30

Colon Moore

Future Work On Site: reno to 1999 wing, relocate 1st/2nd grades to 1999 wing, demo old school & grade play fields

b. Lowrance-Paisley MS Update

Colon Moore

Also received Temporary Cert of Occupancy 8/12/19.

All furniture received except teacher chairs and standing desk.

A, B & C areas have functioning phones, IT & printers and D wing, cafeteria, gym and band areas will be done by end of week.

Message board will be ready by end of the following week.

Ribbon cutting 8/20/19 @ 5:30.

Future work on site: Demo old school, grade playfields & create Lowrance playground.

c. Wiley MS Addition Schematic Plans

Colon Moore

Mrs. Leah Crowley asked about how the community feedback had been, and Mr. Moore responded positive.

Project will begin in late Spring of 2020

Estimated project is between 15-20% over the budget but all are working to bring the project within budget.

III. Action Items

- a. Approval of Wiley MS Addition Schematic
Motion-Mrs. Barbara Burke
Second Mrs. Calvert-Hayes
unanimous

Darrell Walker

IV. Announcements-

Easton-pre bid next week, bids in October

Wiley-schematic drawings approved today

Brunson-still looking for property

Philo-Hill-finishing schematic design drawings and should be able to present at B & G 8/27/19

North Forsyth-should be sending out RFQ's to Architects within the next 30-45 days

Mr. Darrell Walker announced at the next meeting we would have Forsyth County Planning do a presentation on growth patterns.

This will be the only item on the Agenda.

Mr. Jabbar, a citizen, asked why it seemed to be taking so long on Ashley ES and that he knows why the it was taken off of the county's agenda. He stated it was due to lack of sufficient maps.

Mr. Walker explained that we get information from the county as well and that they are trying to work with the city as the education piece of the city requested grant.

V. Adjournment-

Motion by Mrs. Burke and second by Mrs. Caudill Jones.

Meeting adjourned @ 5:35 pm

Leah Crowley,
Chair